

Lakelse Sockeye Recovery Program
Williams Creek Upper Spawning Channel Completion
and Lower Channel Feasibility



View looking downstream at the project area – August 2011 (Photo – S.Devcic)

Prepared for:

The Pacific Salmon Commission
600 – 1155 Robson Street
Vancouver, British Columbia
V6E 1B5

February 2013

Prepared by:

Fisheries and Oceans Canada
James Powell – Restoration Eng. Tech.
Sandra Devcic – Restoration Engineer
Lana Miller – Restoration Biologist
North Coast Area

NF-2011-H-1

Acknowledgements

The Department of Fisheries and Oceans was the primary proponent for the project. DFO provided personnel, technical expertise, financial administration and construction supervision.

The project has been undertaken in stages over a few years. Some of the players involved in the present stage were:

- Billabong Road and Bridge Maintenance, who undertook the construction and also contributed to the brainstorming when challenging ground conditions, were discovered. Their co-operation was appreciated.
- Nordic Tree Service was the contractor who quickly and efficiently brought down the larger trees in advance of construction.

Additional assistance was provided by:

- BC Ministry of Forests – Kalum Forest District, provided the appropriate permits to undertake the work.
- BC Ministry of Environment – Ecosystem and Water Management Branches, provided permits and cooperated with our efforts to obtain the water license and land tenure.
- BC Ministry of Transportation and Infrastructure – Skeena District, provided permits and donated the riprap (100m³) for the work which will occur in the final stage when the river intake is installed (Phase 3).
- The Regional District of Kitimat-Stikine assisted with the coordination with the Thornhill Volunteer Fire Department and communication with the Jackpine Flats Community Association. Their support and cooperation with the project has encouraged us to continue on.
- And Mitch Drewes, who started and pursued many of the necessary permits that allowed us to move the project along over time.

Thank you to everyone. Appreciation for your co-operation is heartily given.

Table of Contents

1	INTRODUCTION	3
1.1	PROJECT AREA.....	4
1.1.1	Upper Williams Creek Spawning Channel	4
2	METHODS/PROJECT PLAN	4
2.1	PRE-ASSESSMENT/PLANNING	4
2.1.1	Design	6
2.1.2	Permits, Applications and Statements	7
2.1.3	Construction Before the Channel Excavation Tender.....	8
2.1.4	Construction Tender.....	8
3	CONSTRUCTION PROGRESS	9
3.1	CHANNEL CONSTRUCTION.....	9
3.2	SILL CONSTRUCTION.....	9
3.3	OTHER TASKS.....	11
3.3.1	Project Materials and Supplies.....	11
4	CONCLUDING REMARKS	11
5	REFERENCES	12

Table of Figures and Photos

Figure 1:	Williams Creek Side Channel Area (1:250,000 scale).....	5
Figure 2:	Index Map of the Project Area	5
Photo 1 –	2012Feb17 – Planning the location of the future water intake.....	6
Photo 2 –	June 25, 2012 – Typical channel construction	7
Photo 3 –	June 22, 2012 – Channel construction near the log jam.	8
Photo 4 –	June 27, 2012 - Approaching the end of the open channel.....	10
Photo 5 –	August 2, 2012 – Installing the metal edge on the sill.....	10

List of Appendices

Appendix 1	Proponent Information
Appendix 2	Design drawings prepared for the construction tender
Appendix 3	Design drawings of the water supply system prepared for the water license application
Appendix 4	Design drawings for the lockblock fence sill
Appendix 5	Williams Creek Tree Removal Memo, J. Powell
Appendix 6	Daily Construction Reports, J. Powell
Appendix 7	Financial Report

1 INTRODUCTION

The Lakelse Lake Watershed has historically been an important sockeye producing area. Salmon have been an integral part of the cultural history of the area as an abundant food source and are woven into the traditions and histories of First Nations people. However, the past century has been marked by an accumulation of pressures that have caused widespread degradation of ecosystem integrity and subsequent declines in sockeye abundance.

In 2003, when the Lakelse Lake Sockeye Recovery Program was formed, sockeye recruitment in the Lakelse Lake basin was hovering at a very low level. Concerns about the long term viability of the sockeye population led to the initiation of several habitat conservation and restoration projects aimed at aiding the recovery of Lakelse Lake sockeye stocks, including the Lakelse Lake Fry Outplant Project and the habitat improvement project, both funded by the Pacific Salmon Commission.

Williams Creek is the largest of 13 Lakelse Lake tributaries, historically supporting up to 80% of the Lakelse Lake sockeye. Returns have been recorded showing population sizes up to 50,000 in 1945, and averaging over 10,000 from 1933 to 1968. A decrease in returns to numbers averaging in the hundreds and low thousands have been recorded since this time. The decline appears to be largely the result of extensive logging throughout the watershed including logging of riparian areas and active channel crossings. Large flood events have occurred during and post logging which resulted in increased sediment accumulations of $73,000 \pm 6,000 \text{ m}^3/\text{yr}$ (Weiland, 2007). While these excessive sediment loads have now largely been transported by natural river flows into Lakelse Lake and riparian recovery is ongoing, a lack of suitable spawning habitat continues to be the main factor limiting sockeye production.

The Lakelse Sockeye Spawning Habitat Rehabilitation Study (2007-08) identified Reach 3 (Upper Williams Creek) of Williams Creek as extending from 1.9 km upstream of the confluence of Williams creek and Sockeye creek for 2.9 km, ending just above the Old Lakelse Lake road bridge. Investigations of several groundwater sites in the area of this reach were identified as having potential for spawning channel rehabilitation projects pending further study. The Upper Williams Creek Spawning Channel project (NF-2010-H-1, Miller) included a feasibility study to expand the work to the construction of a spawning channel with an intake supplying river water from Williams Creek.

The project is being carried out in three phases:

- Phase 1 - the excavation of a ground water fed test ditch and several groundwater test pits to evaluate ground water potential and overall project feasibility. Successfully carried out in Feb. /Mar. 2009.
- Phase 2 - the excavation of the first 470m of the spawning channel (June 2011).
- Phase 2b - necessary due to the distribution of the funding (present project), built the last 200m of channel and undertook preparations for Phase 3.
- Phase 3 will be the construction of the intake structure and pipe line to supply water from Williams Creek to the spawning channel, expected in the fall of 2012.

This report describes the work done in the design, construction and completion of the Upper Williams Creek Spawning Channel, Phase 2b.

1.1 Project Area

The Williams Creek drainage is located along the eastern margin of the Coast Mountains. Williams Creek has a mainstem length of 34.1 km. is the largest tributary in the Lakelse Lake basin, providing 62% of the total inflows to the lake. The creek flows into the northeast corner of Lakelse Lake and is a 4th order stream draining approximately 207 km² of steep, high elevation mountainsides. Williams Creek and its tributaries, Sockeye, Myron and Llewellyn creeks, comprise 25% of the total stream length in the Lakelse Lake basin. As stated, in most years up to 80% of the Lakelse sockeye return to Williams Creek.

1.1.1 Upper Williams Creek Spawning Channel

The Upper Williams Creek Spawning Channel was located in the forested area southwest of the Williams Creek Bridge on Old Lakelse Lake road. Historically this section of Williams Creek was made up of a complex of side channels which provided a large amount of spawning opportunities for salmon. However, over time the river has experienced anthropologic impacts which changed its stability, causing the abandonment of the historic side channels and greatly reducing the amount of stable spawning habitat available.

The project site was selected to take advantage of an historic side channel location and capitalize on the groundwater potential. The large trees will help provide cover for juvenile fish for rearing and the groundwater will provide warmer water for overwintering and good incubation conditions. Figure 1 provides an overview of the project area obtained from Mapster (DFO) at 1:250,000 and Figure 2 has a closer look at the project area in relation to the local legal boundaries. Figure 2 was obtained from the Regional District of Kitimat-Stikine.

2 METHODS/PROJECT PLAN

The following section provides a summary of the methods employed in project planning and preparation for construction of the remaining 220m of channel.

2.1 Pre-assessment/Planning

The work undertaken in the current stage of the project was to complete the channel excavation, approximately 220m, with the available funding. Due to the success undertaking the first portion of the channel excavation using the same contractor, we had a feeling of confidence that we would be able to finish channel construction in Phase 2b within budget.

There were a number of steps taken to prepare for construction of Phase 2b and Phase 3. They included design, permitting, and construction tender preparation.

Figure 1: Williams Creek Side Channel Area (1:250,000 scale)





Figure 2: Index Map of the Project Area



2.1.1 Design

The design package for the remaining 200m of sidechannel was essentially the same as was used for the construction of the first 470m built in 2011. However, the elevation of the downstream end of the channel was now known, and an approximate elevation was selected for the water intake at Williams Creek. A new drawing was prepared for the tender and it can be found in Appendix 2.

During this phase of the project, the design of the water intake system was finalized and used to submit the application for the water licence. After much consideration, it was decided that we would construct both a precast concrete streamside intake with a 12" diameter pipeline, as well as a linear infiltration system using Infiltrator brand components, similar to the systems that are being installed in the BC Interior when there is a chance that freezing may be an issue and have the potential to affect the survival of eggs in the gravel. The design of the water supply system can be found in Appendix 3.

The system is designed to provide up to 7.2 cfs of water to the channel system for short periods of time when a flush is needed for maintenance or to augment flows. The pipeline portion of the system is controlled by a valve on the pipe so that during times of year where the ground water is low and additional flows are required to maintain connectivity for the full length of the channel. The infiltration portion of the system is not. The infiltration system is intended merely to take advantage of the location of the pipeline and add to the groundwater already entering the channel in random locations. We expect that the infiltration will add to the groundwater already being collected and provide the majority of the baseline flows year round.



Photo 1 – 2012Feb17 – Planning the location of the future water intake

While constructing the channel in Phase 2, it was decided to incorporate a lock block sill at the downstream end of the channel so that there will be an option to easily conduct assessment once the work is complete. The sill was designed using lockblocks and a barrier screen will be incorporated into Phase 3 of the project. The final drawings of the sill can be seen in Appendix 4.

2.1.2 Permits, Applications and Statements

A number of permits were obtained in order to proceed with Phase 2b of the project. They are listed below:

- Project Review Application – DFO
- Notification of Works – Water Act – Ministry of Environment
- Statement of Work for construction tender
- Free Use Permit – MFLNRO Forests, Kalum
- Highway Use Permit – MOTI
- Communication with the Regional District of Kitimat-Stikine, Lakelse Watershed Society and the Jackpine Flats Community Association regarding the overall project and

And,

- Water Licence – Ministry of Environment – 2012Aug31



Photo 2 – June 25, 2012 – Typical channel construction

2.1.3 Construction Before the Channel Excavation Tender

Having learned from the construction of the first section of the channel, before tendering the last few hundred meters, reconnaissance was conducted and a route selected for the channel. Any trees that looked as though they would be obstructing the excavator's progress were identified and marked for removal. Trees were also marked for removal if they were included in the danger tree assessment undertaken during Phase 2 or if a tree falling professional identified them as being a safety risk.

Three quotes were obtained by invitation from local tree falling experts and Nordic Tree Service was selected for the project. Work was done in one day, June 7th, 2012. There were approximately 30 trees were fallen and bucked into 5m sections. A more complete description of the work can be found in the memo prepared by James Powell, dated June 15, 2012 (Appendix 5).

2.1.4 Construction Tender

Due to the method of competitive tendering during Phase 2 of the channel construction in 2011, it was possible to negotiate the price for Phase 2b directly with the same contractor, Billabong Road and Bridge Maintenance Inc. The statement of work prepared included the construction of the remaining portion of the channel for as far as is deemed reasonable, and the installation of the lock block sill at the downstream end of the newly constructed channel, where it connects to the original natural groundwater channel. The construction tender was overseen by DFO Contracting and no issues were encountered during this phase.



Photo 3 – June 22, 2012 – Channel construction near the log jam.

3 CONSTRUCTION PROGRESS

The following section provides a summary of the main achievements for the project.

3.1 Channel Construction

Channel construction began on June 21, 2012 and was completed on June 27, 2012. Detailed summaries of the daily reports, including photos and progress can be found in Appendix 6. Having gained the experience during the first phase of the channel excavation, the remaining channel was completed in relatively short order. The newly constructed section of the channel winds through a narrower strip of land than the first section, confined by a natural side channel fed by a log jam and an oversteepened bank. The alignment was kept as far away from the natural side channel as possible and the excavated material was used to establish a berm to act as flood protection in the event that it is needed. The natural side channel was monitored during construction to check that it did not dewater, but no negative effects were noted and the juveniles rearing there were not disturbed.

During the construction of the first phase of the excavation, most of the complexing was done using available stumps, boulders and smaller diameter trees. For the second phase of the channel, having the trees cut down and bucked up in advance of the excavation provided plenty of larger diameter wood to add to the channel. Boulders were also used to anchor the toe of the slope as the banks are high and relatively steep. Over time we expect that they will stabilize with vegetation and slumping so that the channel can become more accessible.

Approximately 200m was added to the length of the overall channel. The top end of the channel is now about 50m from the proposed location of the streamside intake and easily accessible from the parking area so that the valve can be safely managed.

3.2 Sill Construction

The lock block sill was constructed as shown in the drawings, Appendix 4. Construction took place over 2 days. The first day was June 28, 2012. On this day the area was isolated and the lock blocks were set into place to construct the sill. A short summary of the progress on site can be found in the Daily Construction Reports, Appendix 6. The metal frame was installed August 2, 2012. It is made of aluminum and anchored to the blocks using Hilti products. There were no unusual circumstances encountered during construction, but due to the elevation of the groundwater during construction the block placement required quite a bit more effort than expected.

The sill is now ready for a slide in gate panel. We will include that in the next phase of the project and anticipate designing a system similar to one that is used in hatchery rearing channels.



Photo 4 – June 27, 2012 - Approaching the end of the open channel.



Photo 5 – August 2, 2012 – Installing the metal edge on the sill.

3.3 Other tasks

3.3.1 Project Materials and Supplies

Once the metalwork was completed for the sill, it was decided to purchase any necessary materials and supplies needed to complete Phase 3 of the overall project. The timing of the intake installation is important to successfully completing the tasks by the March 31, 2013 deadline for the next phase (NF-2012-H-1). The intake must be installed while water levels are low, which happens at the middle of September, before the fall rainy season begins. Because of the uncertainty inherent in the project, we decided to minimize the risk to the Contractor by purchasing the materials such as the manhole and precast intake, so that if changes are needed it will not affect the lump sum price for the installation.

4 Concluding remarks

The detailed Phase 2b objectives included completing the channel construction for the Williams Spawning Channel and undertaking feasibility for the lower Williams Creek area. At the conclusion of the project, the channel construction had been completed and the water license obtained, a large percentage of the construction materials had been purchased for Phase 3 and the communication links for the local watershed groups are established. Achieving all of these objectives indicates a major step forward to eventually constructing a channel in the lower section of Williams Creek. By the time Phase 3 is completed, which is expected to be in the fall of 2012, we will have a fully operational channel that BC Parks can view in order to talk more directly about the options for a similar project in the lower river.

We met all of the objectives outlined and beginning immediately, in the coming season, we will finish off the channel project, by constructing the water supply system. As required by the conditions of the water license, assessment of the flows used will begin. The water license requests that flows be monitored in the river and channel for the next 5 years to get a better feel for how much water is being diverted out of Williams Creek for the project area.

There is also interest in moving fish into the channel shortly after completion of the water supply system. One way of doing this for sockeye would be to plant eyed eggs in the channel, but that will require approvals from the regulating bodies.

We appreciate the continued funding and support to carry on our projects in the Lakelse Lake Watershed.

5 References

1. (2004). *Lakelse Lake Sockeye Recovery Plan*. Prince Rupert, BC: Fisheries and Oceans Canada.
2. Leggat, M. (2009). *Lakelse Lake Suspended Sediment Study*. Smithers, BC: Ministry of Environment.
3. Miller, L., Devcic, S., & Kujat, M. (2011). *Upper Williams Creek Spawning Channel, Lakelse Sockeye Recovery Plan, NF-2009-H-8*. Prince Rupert, BC: Fisheries and Oceans Canada.
4. Miller, L., Devcic, S., & Powell, J. (2013). *Upper Williams Creek Spawning Channel, Lakelse Sockeye Recovery Plan, NF-2010-H-1*. Prince Rupert, BC: Fisheries and Oceans Canada.
5. Rabnett, K. (2008). *Lakelse Sockeye Spawning Habitat Rehabilitation Study*. Hazelton, BC: Suskwa Research.
6. Weiland, I. S. (2007). *Sediment Source Mapping, Detailed Channel Assessment, and Reconnaissance Sediment Budget for Williams Creek for the Period 1949-2001*. Smithers, BC: Weiland Terrain Sciences & Fluvial Systems Research Inc.

APPENDIX 1

Proponent Information

Proponent Information

Department of Fisheries and Oceans Canada
North Coast Area
Ecosystems Management Branch
Salmonid Enhancement Program
Resource Restoration Unit
417 2nd Avenue
Prince Rupert, British Columbia
V8J 1G8
250-627-3448

Lana Miller – Restoration Biologist
Lana.Miller@dfo-mpo.gc.ca


Sandra Devcic, P.Eng. – Resource Restoration Engineer
Sandra.Devcic@dfo-mpo.gc.ca

James Powell – Resource Restoration Engineering Technician
James.Powell@dfo-mpo.gc.ca

APPENDIX 2

DESIGN DRAWINGS PREPARED FOR THE CONSTRUCTION
TENDER

3D



NOTES:


1. CONSTRUCTION TO BE DONE IN THE DRY IF POSSIBLE
2. SITE MUST BE ISOLATED FROM POTENTIAL FISH PRESENCE AND SEDIMENT CONTROL MEASURES ACTIVATED THROUGHOUT CONSTRUCTION.
3. EQUIPMENT SHOULD BE SUITABLE FOR USE IN AND AROUND WATER.
4. EXISTING STREAMBED MATERIAL TO BE LEVELLED AND COMPACTED . FOUNDATION TO BE ASSESSED BY DFO BEFORE BLOCK PLACEMENT.

LIST OF LOCK BLOCKS (SUPPLIED)

- 2 - FULL SIZE FLAT TOPS | 500 X 750 X 750
- 2 - HALF SIZE NOTCHED 750 X 750 X 750
- 10 - FULL SIZE NOTCHED | 500 X 750 X 750


PLAN

1:100




FRONT

1:100



SCALE: As Noted	PROJECT NO:		PROJECT: WILLIAMS CREEK SPAWNING CHANNEL		DRAWING TITLE: LOCK BLOCK OUTLET WEIR		
	INITIAL	DATE	CLIENT:		DRAWING NUMBER	REV NO.	SHEET
DRAWN BY: JAMES POWELL			OWNER: FISHERIES AND OCEANS CANADA		WCSC-003		
CHECKED BY:							

Typical Excavated Channel




Notes:

1. Excavated material may be side cast on site, but must be left in a tidy manner with the forest duff spread on top to encourage quick natural regeneration of native plants. Sidecast material should be 1m. back from the edge of the excavated channel.
2. Habitat features are to be included as described in the statement of work
3. Where possible, excavate to approx. 1m. below start of visible ground water
4. Minimize the removal of large trees. Channel is not intended to be straight and can meander around to accommodate/take advantage of topography and forest cover
5. As much as possible, standing trees are not to be buried, use good industry practice.






Photo showing typical excavation from Williams Creek 2011 including boulder placement and large woody debris (stumps)

SCALE		PROJECT NO.		DRAWING TITLE	
1:100				Typical Profile	
DRAWN BY:	JAMES POWELL	INITIAL		CLIENT:	Williams Creek Side Channel
CHECKED BY:		DATE		OWNER:	
			DRAWING NUMBER	REV. NO.	SHEET
			W/CSC 002	2	2



Upper Williams Creek Side Channel Location Plan 2012




- - - - - 2012 Proposed Excavation

May 25, 2012		 Fisheries and Oceans Canada www.dfo-mpo.gc.ca	
SCALE	PROJECT NO:	INITIAL	DATE
1:5000			
DRAWN BY:	CHECKED BY:	CLIENT:	DRAWING NUMBER
JAVIER POWELL		Williams Creek Side Channel	WCSC-001
OWNER: DFO		DRAWING TITLE:	REV. NO.
		2012 Excavation Plan	1
			SHEET
			1
			2


APPENDIX 3

DESIGN DRAWINGS OF THE WATER SUPPLY SYSTEM
PREPARED FOR THE WATER LICENSE APPLICATION



<p>Fisheries and Oceans Canada www.dfo-mpo.gc.ca</p>	SCALE	PROJECT NO:		PROJECT:	DRAWING TITLE:		
		INITIAL	DATE	WILLIAMS CREEK INTAKE	STREAM SIDE INTAKE		
MARCH 12, 2012	DRAWN BY: JAMES POWELL			CLIENT:	DRAWING NUMBER	REV NO.	SHEET
	CHECKED BY:			OWNER: DFO-NCRRU	2012-WCS-001		1/1

Typical Excavated Channel




Notes:


1. Excavated material may be side cast on site, but must be left in a tidy manner with the forest duff spread on top to encourage quick natural regeneration of native plants. Sidecast material should be 1m. back from the edge of the excavated channel.
2. Habitat features are to be included as described in the statement of work
3. Where possible, excavate to approx. 1m. below start of visible ground water
4. Minimize the removal of large trees. Channel is not intended to be straight and can meander around to accomodate/take advantage of topography and forest cover
5. As much as possible, standing trees are not to be buried, use good industry practice.




Photo showing Typical excavation from Williams Creek 2011 including boulder placement and large woody debris (stumps)

SCALE	1:100	PROJECT NO:		PROJECT:	DRAWING TITLE:		
		INITIAL	DATE	Williams Creek Side Channel	Typical Profile		
DRAWN BY:	JAMES POWELL			CLIENT:	DRAWING NUMBER	REV NO.	SHEET
CHECKED BY:				OWNER:	WCSC 002	2	2





LOCATION MAP
UTM - NAD 83 - 09 U - 0533780, 6032850



PROPOSED INLET ARMOURING PROFILE
1:250

NOTES:

1. RIPRAP SHALL BE KEYED IN PLACE AS INDICATED IN THE DRAWINGS, NOT END DUMPED.
2. CLASS 250 RIPRAP PLACED TO A NOMINAL DEPTH OF 1000 mm. ROCK SHALL BE HARD, DURABLE ANGULAR QUARRY ROCK GRADED AS FOLLOWS:

CLASS 250	- 85% OF ROCK	>	25 kg.
	- 50% OF ROCK	>	250kg
	- 15% OF ROCK	>	750kg.
3. FOR VISUAL COMPREHENSION ONLY THE APPROXIMATE AVERAGE DIMENSION OF ANGULAR ROCK OF CLASS 250 IS 600mm.
4. ENSURE RIPRAP TO BE USED IS CLEAN, IS OF SUITABLE QUALITY AND IS KEYED INTO THE BANK SUCH THAT IT DOES NOT CONSTRICT THE CHANNEL BY EXTENDING INSIDE THE EXISTING BANK CONFIGURATION.
5. DISTURBANCE TO THE STREAMBANKS MUST BE MINIMIZED. BANK STABILITY AND EROSION PREVENTION IS CRITICAL. RECONSTRUCT AND REVEGETATE DISTURBED BANKS TO THEIR ORIGINAL CONDITION WHERE NECESSARY AS SOON AS ACTIVITY IS COMPLETED.
6. ALL WORK SHALL BE DONE IN A MANNER THAT WILL NOT RESULT IN DEPOSITION OF DEBRIS, SOIL, OR OTHER MATERIAL DELETERIOUS TO FISH, IN ANY WATER COURSE.
7. SEDIMENT MUST BE PREVENTED FROM ENTERING THE WATERCOURSE, AS IT IS A VIOLATION UNDER THE FISHERIES ACT.
8. ALL EXCAVATION AND TRENCHING TO COMPLY WITH ALL REGULATORY AGENCIES AND SPECIFICATIONS.
9. ALL PIPE BEDDING, COMPACTION, EXCAVATION ENVELOPE TO BE AS PER MANUFACTURERS SPECIFICATIONS.
10. EXACT LOCATIONS MAY VARY ACCORDING TO SITE CONDITIONS

SCALE: 1:200

APPLICANTS SIGNATURE _____

LEGEND

POINT OF DIVERSION ●

PIPE - - - - -

PIPE OVER CROWN LAND = = = = =

MARCH 15, 2012




SCALE	AS NOTED	PROJECT NO:	
DRAWN BY:	JAMES POWELL	INITIAL	DATE
CHECKED BY:	SANDRA DEVCIC		

PROJECT: Williams Creek Spawning Channel

CLIENT:

OWNER: FISHERIES AND OCEANS CANADA

DRAWING TITLE: Inlet Protection		
DRAWING NUMBER	REV NO.	SHEET
2012 WCSC 00		1/1



DL 6250
 EV. P. & S. 130211
 & EV. P. & S. 5463

APPROX. INTAKE LOCATION,
 STREAMBED ELEV. 118m (APPROX.)
 NOTE: WATER FROM THE INTAKE WILL
 BE TRANSPORTED BY PIPE UNTIL
 THE TOPOGRAPHY OF THE SITE
 ALLOWS A STABLE TRANSITION
 TO OPEN CHANNEL. IT IS
 ANTICIPATED THAT THE PIPELINE
 WILL BE ABOUT 30-50M AND
 INCLUDE A FLOW CONTROL VALVE
 AND MANHOLE.



2012 CHANNEL

LEGEND

STREAM - ACTIVE	
STREAM - DRY CHANNEL	
2011 - AS-BUILT CHANNEL	
2012 - CHANNEL APPROXIMATE	
2012 - PROPOSED INLET PIPE	
LOGGING BLOCK BOUNDARY	
LEGAL LOT BOUNDARY	




LOCK BLOCK WEIR

<p>August 3, 2012</p>	SCALE 1:5,000	PROJECT NO:	PROJECT: Williams Creek Spawning Channel	DRAWING TITLE: As Built		
	DRAWN BY: JAMES POWELL	INITIAL	DATE	CLIENT:	DRAWING NUMBER 2012 WCSC 01	REV NO.
	CHECKED BY:	OWNER:	SHEET 1 / 1			

APPENDIX 4

DESIGN DRAWINGS FOR THE LOCKBLOCK FENCE SILL

3D




203mm x 13mm
ALUMINUM PLATE

50mm x 101 mm x 13mm
ALUMINUM CHANNEL


PLAN

1:50



FRONT

1:50



SCALE

PROJECT NO:

INITIAL DATE

PROJECT:

DRAWING TITLE:

DRAWN BY:

JAMES POWELL

CLIENT:

WILLIAMS CREEK SPAWNING CHANNEL

DRAWING NUMBER

CHECKED BY:

OWNER: FISHERIES AND OCEANS CANADA

REV NO.

SHEET


March 29, 2012

Fisheries and Oceans Canada

www.dfo-mpo.gc.ca




3D



- LIST OF LOCK BLOCKS
- 2 - FULL SIZE FLAT TOPS 1500 X 750 X 750
 - 2 - HALF SIZE NOTCHED 750 X 750 X 750
 - 10 - FULL SIZE NOTCHED 1500 X 750 X 750


PLAN

1:100



FRONT

1:100



SCALE	PROJECT NO:		PROJECT:	DRAWING TITLE:		
	INITIAL	DATE	WILLIAMS CREEK SPAWNING CHANNEL	LOCK BLOCK OUTLET WEIR		
DRAWN BY: JAMES POWELL			CLIENT:	DRAWING NUMBER	REV NO.	SHEET
CHECKED BY:			OWNER: FISHERIES AND OCEANS CANADA			

APPENDIX 5

WILLIAMS CREEK TREE REMOVAL MEMO, J. POWELL



To
À

Note To File

From
De

James Powell
CC Sandra Devcic, Lana Miller

Subject
Objet

WILLIAMS CREEK TREE REMOVAL

Security Classification - Classification de sécurité UNCLASSIFIED
Our file - Notre référence UPPER WILLIAMS CREEK
Your File - Votre référence
Date 15 June, 2012

Williams Creek flows from a 17, 000 ha watershed into the northwest end of Lakelse Lake approximately 20 km. south of Terrace B.C.. Williams Creek has historically supported the largest number of sockeye spawners in the lakelse watershed and has been identified as a priority for restoration work in the B.C. North Coast area. In 2010 a 3 phase habitat restoration project was undertaken adjacent to Upper Williams Creek by the North Coast Resource Restoration Unit with funding from the Pacific Salmon Commission to provide additional side channel rearing and spawning habitat. Phase one involved several test pits and a test channel to determine feasibility. With the success of phase one, phase two includes excavating a 700m. long side channel down to an elevation that takes advantage of existing groundwater. Phase one also includes the construction of a downstream lock block weir to facilitate future monitoring and exclusion requirements. Phase three will involve the installation of an intake system using both a stream side river intake and an infiltration gallery.

The phase two excavation began in June of 2011 with the excavation of the first 470m of channel. The continuation of the remaining 200m. of channel required the removal of several large trees along the excavation route. Three contractors were provided with a Statement of work and met on site for a site visit. The successful bidder, Nordic Tree Services completed the tree removal on June 7th, 2012. The following is a summary of the work completed.

The photos below were taken facing east, walking along the route of the tree removal from the upstream end of the 2011 excavation to the parking area at the Williams Creek Bridge on Old Lakelse Lake Road. These Photos show the general condition of the channel route after the trees were fallen and bucked.



Photos 1-9, General Conditions of Channel Route After Tree Falling and Bucking

Some of the felled trees landed across the natural channel that runs parallel to the excavation route on the north side. All but one of these trees cross well above the channel. The one cottonwood in the channel does not appear to be impeding natural flow.



Photos 10, 11- Showing Trees Fallen Across Natural Channel

Tree #	Species	Condition	Notes	Trunk Diameter (cm)	Bucked @		UTM (from GPS)	
							N	E
1	Hemlock	Windfall		50	St		533721	6032859
2	Hemlock	Windfall		42	St	5	533730	6032860
3	Hemlock	Felled		55	St	5 6	533705	6032862
4	Hemlock	Felled		50	St	14	533693	6032892
5	Cedar	Old Windfall		60		9 14	533708	6032873
6	Spruce	Felled		26	St		533667	6032873
7	Cedar	Old Windfall		40		6	533647	6032884
8	Alder	Felled		25	St	10	533670	6032859
9	Hemlock	Felled	Crosses Nat. Channel	70	St	5 17	533653	6032901
10	Hemlock	Felled		50	St	7 15	533644	6032886
11	Hemlock	Felled		54	St	6 10	533624	6032876
12	Cottonwood	Felled	In Nat. Channel	110	St	7 15	533620	6032890
13	Hemlock	Felled	No Stump Visible	20	St	6 12	533620	6032890
14	Hemlock	Felled		45	St	7 14	533614	6032867
15	Spruce	Felled	Crosses Nat. Channel	70	St	7	533608	6032887
16	Hemlock	Felled	Crosses Nat. Channel	60	St	5	533614	6032879
17	Cottonwood	Felled		100	St		533613	6032877
18	Hemlock	Felled	Small Snag	50	St		533605	6032873
19	Cedar	Felled		50	St	7 18	533608	6032875
20	Hemlock	Felled		48	St	4 10	533597	6032855
21	Hemlock	Felled		60	St	6 14	533597	6032864
22	Hemlock	Felled		40	St	10 16	533608	6032877
23	Cedar	Windfall		90		10 14	533607	6032868
24	Cedar	Windfall		30	St		533591	6032870
25	Hemlock	Felled		35	St	8	533583	6032856
26	Hemlock	Felled		50	St	7 12	533580	6032854
27	Hemlock	Felled	Top in 2012 Channel	30	St	6 12	533580	6032854
28	Hemlock	Felled		40	St	8	533568	6032838
29	Hemlock	Felled	Top in 2012 Channel	50	St	5	533566	6032857
30	Hemlock	Felled	Top in 2012 Channel	50	St	4	533565	6032857
			Ave Diameter	51.6667				

Table 1, Some details regarding individual trees fallen and/or bucked

The following photos show the stumps and trunks of the individual trees fallen and/or bucked.



Photos 11, 12 - Tree # 1, Hemlock



Photos 13, 14 - Tree # 3, Hemlock



Photos 15, 16 - Tree # 4, Hemlock



Photos 17, 18 - Tree # 5, Hemlock



Photos 19, 20 - Tree # 6, Spruce



Photos 21, 22 - Tree # 7, Cedar



Photos 23, 24 - Tree # 8, Alder



Photos 25, 26 - Tree # 9, Hemlock



Photos 27, 28 - Tree # 10, Hemlock



Photos 29, 30 - Tree # 11, Hemlock



Photos 31, 32 - Tree # 12, Cottonwood



Photo 33 - Tree # 13, Hemlock



Photos 34, 35 - Tree # 14, Hemlock



Photos 36, 37 - Tree # 15, Spruce



Photos 38, 39 - Tree # 16, Hemlock



Photos 40,41 - Tree # 17, Cottonwood



Photos 42, 43 - Tree # 18, Hemlock



Photos 44, 45 - Tree # 19, Cedar



Photos 46,47 - Tree # 20, Hemlock



Photos 48, 49 - Tree # 21, Hemlock



Photos 50, 51 - Tree # 22, Hemlock



Photos 52, 53 - Tree # 23, Cedar



Photos 54, 55 - Tree # 24, Cedar



Photo 56 - Tree # 25, Hemlock



Photos 57, 58 - Tree # 26, Hemlock



Photos 59, 60 - Tree # 27, Hemlock



Photos 61 ,62 - Tree # 28, Hemlock



Photos 63,64 - Tree # 29, Hemlock



Photos 65, 66 -T ree # 30, Hemlock

APPENDIX 6

DAILY CONSTRUCTION REPORT, J.POWELL



To
À

Note To File

From
De

James Powell
CC; Lana Miller, Sandra Devcic

Subject
Objet

Upper Williams Creek Side Channel Phase 2b

Daily Progress

Security Classification - Classification de sécurité

UNCLASSIFIED

Our file - Notre référence

WILLIAMS CREEK

Your File - Votre référence

Date

July 3, 2012



Overview:

Williams Creek flows from a 17, 000 ha watershed into the northwest end of Lakelse Lake approximately 20 km. south of Terrace B.C.. Williams Creek has historically supported the largest number of sockeye spawners in the lakelse watershed and has been identified as a priority for restoration work in the B.C. North Coast area. Several restoration projects are currently underway in an effort to increase the capacity for sockeye spawning in the watershed. In 2009 a side channel project was undertaken by the DFO North Coast Resource Restoration Unit (NCRRU) with funding from the Pacific Salmon Commission (PSC) to provide additional side channel rearing and spawning habitat for Williams Creek sockeye and coho. The project is located adjacent to Williams Creek near the bridge on Old Lakelse Lake Road. This project is being constructed in three phases:

- Phase 1: Feasibility studies including; a site survey to determine the suitability of the topography, excavation of test pits, and construction of a groundwater test ditch.
- Phase 2: Excavation of a 680m spawning/rearing channel along the route of historic side channels adjacent to Upper Williams creek and the installation of a downstream lock block weir to facilitate future monitoring and exclusion requirements.
- Phase 3: Installation of a streamside intake and infiltration gallery immediately downstream of the bridge crossing Williams Creek on Old Lakelse Lake road and installation of a supply pipe approximately 80m long from the intakes to the constructed channel.

The Phase 1 site survey, test pits, and test ditch were completed in 2009 and subsequent monitoring determined the feasibility of the continuation of the project. Phase 2 began in June of 2011 with the excavation of the first 470m of channel starting from the downstream end and working upstream to within 210m of the parking area adjacent to the Williams Creek Bridge. This report summarizes the completion of Phase 2, the excavation of the final 210m of channel and the construction of the downstream lock block weir.

Construction Summary:

All necessary permits were obtained prior to construction including; a free use permit for tree falling, a highways access permit, a provincial notification of works, DFO notification and a Map Reserve. A water licence has also been applied for in preparation for the construction of the channel intake.

Prior to construction, several trees need to be removed from the path of the excavation route. A statement of work was prepared and three tree falling businesses were contacted for bids. Nordic Tree services was the successful bidder. On June 7, 30 trees were felled and bucked to 5m lengths and left on site to be used as complexing for the channel.

Billabong Road and Bridge Maintenance was contracted to undertake the 2012 channel excavation and lock block weir construction. They were provided with a statement of work and from June 21st to 29th, 2012 the final 210 m of the channel was excavated to 2-3m wide rising at a slope of 1%. Complexing of the channel included the placement of 109 logs, 22 stumps and 245 boulders. Material from the excavation of the channel was side cast and blended to the natural topography to the limit of the reach of the excavator. A lock block weir with a 4.5m wide sill was constructed at the downstream end of the channel. Measurements were taken for the manufacture of a metal angle facing and upright channels to be installed on the lock block weir to facilitate screens or weirs for future monitoring and exclusion requirements.

All construction was supervised and monitored by Sandra Devcic, NCRRU Engineer and James Powell, NCRRU engineering technician. Billabong Road and Bridge Maintenance provided a John Deere 200LC excavator with environmentally safe hydraulic oil, operated by Jack Lee and supervised by Dave Bell. Additional personnel provided by Billabong included flag persons for moving equipment on and off site and a general labourer for assistance with lock block placement. Billabong also provided a 3" Honda trash pump and various hand tools.

Daily Progress Summary:

June 21, 2012

- Safety meeting held
- Path cleared along channel route
- 50m of channel excavated
- Elevations taken @ 10m intervals
- 28 logs, 7 stumps and 10 boulders placed in channel



Photo 1: Clearing the channel route



Photo 2: Newly excavated channel

June 22, 2012:

- Excavation of 35m of channel
- Placement of 22 logs, 9 stumps and 25 boulders
- Removal of logs that had fallen across adjacent natural channel when trees were felled to clear path for channel excavation
- Hand clean up of debris in natural side channel
- Monitoring of water level in natural side channel
- Channel bottom elevations @ 10m intervals



Photo 3: Adjacent natural channel



Photo 4: Removing logs from natural channel

June 25, 2012:

- Excavation of 40m of channel
- Placement of 24 logs, 2 stumps and 100+ boulders
- Continued monitoring of water levels in adjacent natural channel
- Channel bottom elevations @10m intervals



Photo 5: Continued channel excavation

June 26, 2012

- Excavation of 50m of channel
- Placement of 23 logs, 4 stumps and 60+.5m boulders
- Continued monitoring of water levels in adjacent natural channel
- Channel bottom elevations @10m intervals



Photo 6: Continued channel excavation



Photo 7: Typical excavated channel

June 27, 2012:

- Excavation of final 25m of channel
- Placement of 12 logs and 50 boulders
- Continued monitoring of water levels in adjacent natural channel
- Relocation of excavator to downstream weir location
- Levelling and widening of downstream plug for supporting excavator
- Begin excavation for placement of lock block weir
- Seeding of excavated material along 50m of channel at upstream end



Photo 8: Typical excavated channel



Photo 9: Excavation for placement of lock block weir

June 28, 2012:

- Completion of lock block weir excavation to 0.75m below elevation of downstream channel bottom
- Continuous pumping of lock block weir excavation to maintain isolation between the excavation and the downstream natural channel
- Placement of lock blocks to form downstream weir



Photo 10: Lock block weir excavation continued



Photo 11: Completed lock block weir

June 29, 2012:

- Backfill lock block weir to blend with natural topography
- Adjust natural channel to blend with weir sill elevation
- Elevations to tie in weir sill elevation with 2011 channel as built survey pin



Photo 12: Looking downstream from 2011 channel towards lock block weir

Aug 2, 2012:

- Seine and isolate lock block weir area
- Install sill and channel on lock block weir



Photo 13: Installing lock block weir sill

WILLIAMS CREEK SIDE CHANNEL EXCAVATION

PHASE 2 - 2012 - DAILY ELEVATIONS

DATE	SHOT	ROD	HI	CH. BOT. ELEV	HUB ELEV
21-Jun	ALL NORTH AS BUILT PIN	2.273	118.293		116.020
	POOL AT END OF 2011 CHANNEL	3.905		114.388	
	0+4m	3.707		114.586	
	0+8m	3.552		114.741	
	0+16m	3.615		114.678	
	0+20m	3.659		114.634	
	FS TO HUB 1	1.611			116.682
	BS TO HUB 1	1.235	117.917		
	0+30m	3.215		114.702	
	0+40m	3.275		114.642	
22-Jun	0+50m	3.240		114.677	
	BS TO HUB 1	1.875	118.557		
	0+60m	3.749		114.808	
	0+65m	3.695		114.862	
	0+75m	3.585		114.972	
25-Jun	0+80m	3.589		114.968	
	BS TO HUB 1	2.645	119.327		
	FS TO HUB 2	0.700			118.627
	0+90m	3.840		115.487	
	0+100m	3.722		115.605	
	0+110m	3.613		115.714	
	BS TO HUB 2	0.754	119.381		
	0+120m	3.586		115.795	
	0+130m	3.453		115.928	
	0+140m	3.456		115.925	
	FS TO HUB 3	0.005			119.386
	BS TO HUB 3	0.547	119.933		
	0+150m	3.926		116.007	
26-Jun	0+160m	3.868		116.065	
	0+170m	3.887		116.046	
	BS TO HUB 3	0.495	119.881		
	0+180m	3.732		116.149	
	0+190m	3.542		116.339	
	0+200m	3.452		116.429	
	0+210m	3.464		116.417	
	FS to HUB 4	0.253			119.628
	BS to HUB 4	3.044	122.672		
	W/L Williams - North End of Parking Lot	3.138		119.534	
Edge of Water - Clump of Trees	2.792		119.880		
High Water Mark - Clump of Trees	1.960		120.712		
Bottom Of Creek - Clump of Trees	3.709		118.963		
FS TP middle of parking lot	0.335			122.337	
BS TP middle of parking lot	2.228	124.565			
AN Hub ACL 280 at parking lot entrance	0.787		123.778	123.778	

WILLIAMS CREEK SIDE CHANNEL EXCAVATION
 PHASE 2 - 2012 - ELEVATIONS AND SLOPES

STN	ELEV	RISE	SLOPE	SECTION	SECTION
0	114.388			RISE	SLOPE
4	114.586	0.198	4.950	0.198	4.950
8	114.741	0.353	4.412	0.155	3.875
16	114.678	0.290	1.813	-0.063	-0.787
20	114.634	0.246	1.230	-0.044	-1.100
30	114.702	0.314	1.047	0.068	0.680
40	114.642	0.254	0.635	-0.060	-0.600
50	114.677	0.289	0.578	0.035	0.350
60	114.808	0.420	0.700	0.131	0.873
65	114.862	0.474	0.729	0.054	0.540
75	114.972	0.584	0.779	0.110	2.200
80	114.968	0.580	0.725	-0.004	-0.040
90	115.487	1.099	1.221	0.519	5.190
100	115.605	1.217	1.217	0.118	1.180
110	115.714	1.326	1.205	0.109	1.090
120	115.795	1.407	1.173	0.081	0.810
130	115.928	1.540	1.185	0.133	1.330
140	115.925	1.537	1.098	-0.003	-0.030
150	116.007	1.619	1.079	0.082	0.820
160	116.065	1.677	1.048	0.058	0.580
170	116.046	1.658	0.975	-0.019	-0.190
180	116.149	1.761	0.978	0.103	1.030
190	116.339	1.951	1.027	0.190	1.900
200	116.429	2.041	1.021	0.090	0.900
210	116.417	2.029	0.966	-0.012	0.006

WILLIAMS CREEK SIDE CHANNEL EXCAVATION
PHASE 2 - 2012 - WEIR ELEVATIONS

DATE	SHOT	ROD	HI	ELEV
29-Jun	ACL 810 @ 0+80m	0.582	112.622	112.040
	NORTH END LOCK BLOCK WEIR	2.774		109.848
	SOUTH END LOCK BLOCK WEIR	2.778		109.844

**WILLIAMS CREEK SIDE CHANNEL EXCAVATION
PHASE 2 - 2012 - ELEVATIONS SUMMARY**

LOCATION	ELEV m	RISE m	DIST m	SLOPE %
LOCK BLOCK WEIR	109.846			
END OF 2011 CHANNEL 0+470m	114.388	4.542	470	0.97
END OF 2012 CHANNEL 0+680m	116.417	6.571	680	0.97

ELEVATIONS FOR INTAKE INSTALL

BOTTOM OF CREEK BELOW BRIDGE	118.96
ESTIMATED ELEVATION OF INTAKE	117.46
END OF CONSTRUCTED CHANNEL	116.42
DIFFERENCE IN ELEVATION	1.05
PIPE LENGTH	50
SLOPE OF PIPE	2.09

Mr Williams Creek Side Channel Complexing

Date	Length Excavated	logs	stumps	boulders
21-Jun	35	28	7	10
22-Jun	35	22	9	25
25-Jun	40	24	2	100
26-Jun	50	23	4	60
27-Jun	25	12		50
Total	185	109	22	245

APPENDIX 7

FINANCIAL REPORT

2012 Project Budget Form

H-1
NF-2011-H-1

Name of Project: Lakelse Sockeye Recovery Program:
Williams Creek Upper Spawning Channel

ELIGIBLE COSTS					TOTAL PROJECT BUDGET	OTHER FUNDING	PSC N. FUND GRANT AMOUNT	ACTUAL AMOUNT SPENT	VARIANCE	EXPLANATION
Labour Wages & Salaries										
Position	# of crew	# of work days	hrs per day	rate per hour	Total (In-kind & cash + PSC Amount)	In-Kind & Cash	PSC Amount			
Restoration Biologist	1	16	8	40	5,120	5,120				
DFO Engineering Technician	1	10	8	40	3,200	3,200				
DFO Engineering	1	8	8	60	3,840	3,840				
Financial administration (DFO in-kind)	3	5	8	25	3,000	3,000				
Person Days (# of crew x work days)					sub total	15,160	15,160	-	-	

Labour - Employer Costs (percent of wages subtotal amount)

rate	0%	sub total	
------	----	------------------	--

--	--	--	--	--

Subcontractors & Consultants	# of crew	# of work days	hrs per day	rate per hour	
Heavy equipment, design and fabrication of intake, site supervision					28,500
Environmental monitoring, coordination					5,000
Survey and drafting					7,000
Insurance if applicable					rate
					0%
					sub total
					40,500

	28,500	28,536.14	100.13%	
2,000	3,000	3,062.98	102.10%	
2,000	5,000	6,407.70	128.15%	See Note 1
4,000	36,500	38,007		

Volunteer Labour	# of crew	# of work days	hrs per day	rate per hour	
Skilled	2	6	8	25	2,400
Un-skilled	2	6	8	15	1,440
Insurance if applicable					rate
					0%
					sub total
					3,840

2,400				
1,440				
3,840				

Total Labour Costs	59,500	23,000	36,500	38,007	
---------------------------	--------	--------	--------	--------	--

Provide details in the space below

Site / Project Costs

(use an additional page if needed)

Travel (do not include to & from work)	Travel for field work	3,000
Small Tools & Equipment		
Site Supplies & Materials	Temp loggers, perforated pipes	1,500
Equipment Rental	Pumps, water monitoring equipment	2,000
Work & Safety Gear		
Repairs & Maintenance		
Permits		
Technical Monitoring		1,000
Other site costs		
Total Site / Project Costs		7,500

1,500	1,500	-	0.00%	H-1
	1,500	1,500.49	100.03%	
2,000				
1,000				
4,500	3,000	1,500.49		

ELIGIBLE COSTS

BUDGET

OTHER FUNDING

CONTRIBUTION FUNDING

ACTUAL AMOUNT SPENT

VARIANCE

EXPLANATION

Training (e.g Swiftwater, bear aware, electrofishing, etc).

Name of course	# of crew	# of days		Total (PSC + In-kind + cash)
Bear aware	3	1	~200 each	600
Shotgun certification	2	2	~500 each	1,000
Total Training Costs				1,600

In-Kind & Cash	PSC Amount			
600				
1,000				
1,600				

(If the PSC contribution to Indirect costs exceeds 20% of the total PSC grant you will be required to submit back-up documentation justifying the expense).

Overhead / Indirect Costs

Office space; including utilities, etc.	Project administration and overhead	4,000
Insurance		
Office supplies		
Telephone & long Distance		
Photocopies & printing		
Other overhead costs		
Total Overhead Costs		4,000

1,500	2,500	2,535.86	101.43%
1,500	2,500	2,536	

Provide details in the space below
(use an additional page if needed)

Capital Costs / Assets

Assets are things of value that have an initial cost of \$250 or more and which can be readily misappropriated for personal use or gain or which are not, or will not be, fully consumed during the term of the project.

n/a		
Total Capital Costs		

Project Total Costs 72,600

30,600	42,000	42,043	100.10%	-
--------	--------	--------	---------	---

Budget Summary

(PSC + in-kind + cash)

Total Labour Costs	59,500
Total Site / Project Costs	7,500
Total Training Costs	
Total Overhead Costs	4,000
Total Capital Costs	
Project Total	72,600

Note: The survey and drafting of the as-built product was slightly more expensive than anticipated. Predicted costs associated with project travel were provided in-kind, and the budget was readjusted to accommodate the extra expense.